

Following recommendations for additional drilling over the Katunga Hills region of the Middleback Range (D.M. 776/52, 2/2/53), J. McCahon, Departmental surveyor-draftsman, has completed surveying the suggested grid base lines and fixed the bore sites according to the approved recommendations.

On 18th, 19th February 1953 the writer inspected the sites in the field, and made notes on the topographical and geological conditions at each site.

The locations of the proposed bore sites in relation to the two diamond drill holes (Bores Nos. 1 and 2) at present in progress, are shown on the accompanying plan. ^(MISSING) In all thirteen (13) sites were pegged, these being disposed along three lines, - the first two crossing the northern hill parallel to the horizontal grid co-ordinate (E-W) and the third traversing the southern group of hills at about 25° to the horizontal co-ordinate direction.

Following are notes on each of the sites:-

Line 1. Site A. Co-ords. 3712S, 800E RL 688.4

On soil and rubble covered slope above Bore No. 1 should be accessible from Bore No. 1 May need collaring?.

Line. Site B Co-ords 3712S, 00. RL 881.7

Upper eastern slope of main ridge. Anticipate shallow rubble over hard rock. May need benching, and will require establishment of access track up spur.

Line 1. Site C. Co,ords 3712S, 500W RL947.9

On solid outcrop, hard rock, crest of ridge. Once access track to Line 1 B is established, additional track should not be difficult. Recommend this site be bored to below plain level; by diamond drill.

Line 2. Site A Co-ords 765S 1777E RL 582.8

On lower eastern slopes of main hill. Soil and rubble covered, may need collaring. Reasonably accessible from the plain.

Line 2. Site B. Co-ords 7514S, 800E RL 582.8

On upper eastern slopes of main hill. Probably fairly shallow soil and rubble over leached rock. On fairly steep slope probably requiring benching. Should be reasonably accessible by wagon drill, from existing track to the Trig station. Site could be moved 100 ft west of pegged site if accessibility in doubt.

Line 2. Site C. Co-ords 7514S, 00 RL 946.6

On relatively flat crest of main hill adjacent to existing track. Superficial soil only. Recommend this site for deep drilling by diamond drill.

Line 2 Site D Co-ords 7514S, 800W RL 933.5

Western edge of hill crest - on flat area. Accessible to existing track. Superficial soil on solid rock.

Line 2 Site E Co-ords 7514S, 1600W R.L. 697.4

On steep lower western slopes of main hill. Soil and rubble covered, just down hill from outcropping broken rock. Relatively in accessible, possibly beyond the reach of wagon drill. If necessary site should be shifted 400 ft west to turning peg at co-ords 7,514S, 2000W - in sand where collaring would be required.

Line 3. Site A Co-ords 11,114S, 2000W RL 582.8

On moderate slope, soil and rubble covered. Reasonably accessible from track to Bore No. 2.

Line 3 Site B. Co-ords 10,699S, 2799W RL 670.0

On fairly steep slope, soil, rubble and broken outcrop. May be difficult to approach with wagon drill.

Line 3. Site C, Co-ords 10,285S, 3,598W RL 709.0

On fairly steep rocky slope. If not fully accessible to wagon drill, bore should be sited on rocky ridge 20-30 feet north of peg.

Line 3. Site D Co-ords 9870S, 4397W RL 650.1

On flat saddle with shallow soil cover over solid rock. Should not be difficult to establish satisfactory access track from Bore No. 2 to this site. Suggest diamond drilling to below plain level here.

Line 3 Site E Co-ords 9456S, 5,196W, RL 664.1

On western slopes of rocky spur. Reasonably accessible from Line D, but very stony.

KRM/GC
26-2-1953

K.R. MILES
(SENIOR GEOLOGIST).